



GOBIERNO AUTONOMO DESCENTRALIZADO PARROQUIAL RURAL "LA BELLEZA"

DEPARTAMENTO TECNICO

PLANILLA DE LIQUIDACIÓN

Table with contract details including OBRA, CONTRATISTA, PROCESO No, FECHA DE CONTRATO, and other administrative information.

Table with column headers: RUBRO, DESCRIPCION, CANTIDADES Y PRECIOS CONTRACTUALES, CANTIDADES EJECUTADAS, MONTO EJECUTADO USD, and %.

COMUNA KICHWA 30 DE AGOSTO BAJO SAN MIGUEL

Table with sub-section A: PRELIMINARES, including items 1 and 2.

Table with sub-section B: CIMENTACION Y ESTRUCTURA, including items 3 through 14.

Table with sub-section C: MAMPOSTERIA Y ALBANILERIA, including items 15 through 20.

Table with sub-section D: REVESTIMIENTO Y ACABADOS, including items 21 through 26.

Table with sub-section E: CARPINTERIA METALICA Y DE MADERA, including items 27 through 30.

Table with sub-section F: INSTALACIONES HIDROSANITARIAS, including items 31 through 44.

Table with sub-section G: INSTALACIONES ELECTRICAS, including items 45 through 47.

Table with sub-section H: POZO SEPTICO, including items 48 through 57.

Table with sub-section I: ZANJA DE INFILTRACION, including items 58 through 64.

Table with sub-section J: CONFORMACION DE PLATAFORMA, including item 65.

COMUNA OMAGUAS PALMA ROJA

Table with sub-section A: PRELIMINARES, including items 66 and 67.

Table with sub-section B: CIMENTACION Y ESTRUCTURA, including items 68 through 79.

Table with sub-section C: MAMPOSTERIA Y ALBANILERIA, including items 80 through 82.

RUBRO	DESCRIPCION	CANTIDADES Y PRECIOS CONTRACTUALES				CANTIDADES EJECUTADAS				MONTO EJECUTADO USD				INCIDENCIA PORC. ACUM.
		UNIDAD	CANTIDAD	PRECIO UNITARIO USD	PRECIO TOTAL USD	PLANILLA 1	PLANILLA 2	PLANILLA 3 (LIQUIDACION)	ACUM.	PLANILLA 1	PLANILLA 2	PLANILLA 3 (LIQUIDACION)	ACUMULAD O. USD	
83	Contrapiso h. simple f'c=210 kg/cm2 e=7 cm paleteado, incluye malla electrosoldada ø=4.5 mm 15cmx15cm	m2	95.10	23.51	2,235.80	95.10			95.10	2,235.80			2,235.80	100.00%
84	Acera de H. Simple f'c=210 kg/cm2 e=7 cm escobillado	m2	29.96	27.23	815.81		29.96		29.96		815.81		815.81	100.00%
85	Bordillo de H. Simple f'c=210 kg/cm2 10-15x40 cm	m	46.00	25.20	1,159.20	46.00			46.00	1,159.20			1,159.20	100.00%
D. REVESTIMIENTO Y ACABADOS														
86	Empaste interior	m2	115.65	3.72	430.22		109.92		109.92		408.90		408.90	95.04%
87	Empaste exterior	m2	106.53	5.24	558.22		106.87		106.87		560.00		560.00	100.32%
88	Pintura látex vinil acrílica interior	m2	115.65	4.92	569.00		109.92		109.92		540.81		540.81	95.05%
89	Pintura látex vinil acrílica exterior	m2	106.53	5.29	563.54			106.87	106.87			565.34	565.34	100.32%
90	Cerámica de pared	m2	5.30	30.00	159.00		5.30		5.30		159.00		159.00	100.00%
91	Cerámica de piso alto tráfico antideslizante, incluye barrederas	m2	95.65	28.91	2,765.24	95.11			95.11		2,749.63		2,749.63	99.44%
E. CARPINTERIA METALICA Y DE MADERA														
92	Puerta metálica con tubería y tol negro 0.90 mm, incluye cerradura	m2	1.89	102.35	193.44		1.85		1.85		189.35		189.35	97.89%
93	Puerta de aluminio color natural, incluye cerradura	m2	1.47	94.20	138.47			1.46	1.46			137.53	137.53	99.32%
94	Ventana corrediza de aluminio y vidrio 4 mm	m2	10.22	86.05	879.43			10.22	10.22			879.43	879.43	100.00%
95	Protectores de varilla cuadrada, incluye pintura	m2	10.22	65.77	672.17		10.19		10.19		670.20		670.20	99.71%
F. INSTALACIONES HIDROSANITARIAS														
96	Canal recolector de AALL tol 0.70 mm	m	28.00	15.97	447.16			28.00	28.00			447.16	447.16	100.00%
97	Bajante de AALL pvc 110 mm	m	17.44	11.77	205.27			17.40	17.40			204.80	204.80	99.77%
98	Canalización tubería pvc 75 mm	m	6.00	10.58	63.48		4.47		4.47		47.29		47.29	74.50%
99	Canalización tubería pvc 110 mm	m	6.00	11.34	68.04		4.63		4.63		52.50		52.50	77.16%
100	Desagüe pvc AASS 50 mm	pto	1.00	33.91	33.91		1.00		1.00		33.91		33.91	100.00%
101	Desagüe pvc AASS 75 mm	pto	1.00	41.22	41.22		1.00		1.00		41.22		41.22	100.00%
102	Desagüe pvc AASS 110 mm	pto	1.00	46.45	46.45		1.00		1.00		46.45		46.45	100.00%
103	Inodoro blanco, incluye accesorios	u	1.00	117.24	117.24			1.00	1.00			117.24	117.24	100.00%
104	Lavabo blanco, incluye accesorios	u	1.00	116.88	116.88			1.00	1.00			116.88	116.88	100.00%
105	Rejilla de piso aluminio 75 mm	u	1.00	5.62	5.62		1.00		1.00		5.62		5.62	100.00%
106	Tubería pvc 3/4" roscable, incluye accesorios	m	2.00	4.84	9.68		2.97		2.97		14.37		14.37	148.45%
107	Punto de agua pvc 1/2" roscable, incluye accesorios	pto	2.00	29.94	59.88		2.00		2.00		59.88		59.88	100.00%
108	Llave de paso 3/4"	u	1.00	21.07	21.07			1.00	1.00			21.07	21.07	100.00%
109	Caja de revisión 0.60x0.60 m con tapa de H.A.	u	2.00	127.97	255.94			2.00	2.00			255.94	255.94	100.00%
G. INSTALACIONES ELECTRICAS														
110	Centro de carga 4-8 espacios, incluye breakers	u	1.00	84.16	84.16		1.00		1.00		84.16		84.16	100.00%
111	Punto de iluminación, incluye luminaria led 20 watts	pto	9.00	47.28	425.52			9.00	9.00			425.52	425.52	100.00%
112	Punto de tomacorrientes dobles 110 v	pto	7.00	49.75	348.25		7.00		7.00		348.25		348.25	100.00%
H. POZO SEPTICO														
113	Excavación manual en suelo natural	m3	6.87	13.86	95.22			6.87	6.87			95.22	95.22	100.00%
114	Relleno compactado - mejoramiento capas=20 cm	m3	0.97	23.03	22.34			0.97	0.97			22.34	22.34	100.00%
115	H. Simple en replantillo f'c=180 kg/cm2	m3	0.16	204.40	32.70			0.16	0.16			32.70	32.70	100.00%
116	H. Simple en vigas y losa f'c=210 kg/cm2	m3	0.44	253.51	111.54			0.44	0.44			111.54	111.54	100.00%
117	Acero de refuerzo fy=4200 kg/cm2	kg	44.04	2.30	101.29			44.04	44.04			101.29	101.29	100.00%
118	Mampostería de bloque e=10 cm	m2	1.82	15.30	27.85			1.82	1.82			27.85	27.85	100.00%
119	Mampostería de bloque e=15 cm	m2	9.28	17.34	160.92			9.28	9.28			160.92	160.92	100.00%
120	Enlucido vertical interior mortero 1:2 e=2 cm	m2	11.96	8.72	104.29			11.96	11.96			104.29	104.29	100.00%
121	Enlucido vertical exterior mortero 1:2 e=2 cm	m2	10.24	12.13	124.21			10.24	10.24			124.21	124.21	100.00%
122	Canalización tubería pvc 75 mm	m	3.75	10.58	39.68			3.75	3.75			39.68	39.68	100.00%
I. ZANJA DE INFILTRACION														
123	Excavación manual en suelo natural	m3	1.13	13.86	15.66			1.13	1.13			15.66	15.66	100.00%
124	Ripio en zanja de infiltración	m3	0.72	30.65	22.07			0.72	0.72			22.07	22.07	100.00%
125	Mampostería de bloque e=15 cm	m2	3.48	17.34	60.34			3.48	3.48			60.34	60.34	100.00%
126	Enlucido vertical interior mortero 1:2 e=2 cm	m2	3.12	8.72	27.21			3.12	3.12			27.21	27.21	100.00%
127	Enlucido vertical exterior mortero 1:2 e=2 cm	m2	4.71	12.13	57.13			4.71	4.71			57.13	57.13	100.00%
128	Relleno con material de sitio	m3	0.24	9.11	2.19			0.24	0.24			2.19	2.19	100.00%
129	Canalización tubería perforada pvc 75mm	m	1.80	10.28	18.50			1.80	1.80			18.50	18.50	100.00%
TOTAL					65,500.00					26,176.23	31,169.41	8,153.98	65,499.62	100.00%

RESUMEN DE PLANILLA				
	PLANILLA 1	PLANILLA 2	PLANILLA 3	TOTAL
TOTALES =	26,176.23	31,169.41	8,153.98	65,499.62
ANTICIPO (40%) =	10,470.49	12,467.76	3,261.75	26,200.00
MULTAS IMPUESTA AL CONTRATISTA =				0.00
TOTALES DESCUENTOS =	10,470.49	12,467.76	3,261.75	26,200.00
VALOR LIQUIDO =	15,705.74	18,701.65	4,892.23	39,299.62

Ing. Wilson Pillajo
FISCALIZADOR:

Sr. Elias Camilo Grefa Andi
ADMINISTRADOR:

Arq. Loan Ian Aveiga
CONTRATISTA